



# WORK ORDER

**Great Lakes Scale**

35380 UNION LAKE RD  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586)776-0517  
 Fax: (586)776-3169  
 Fed Tax ID: 38-3206225

**Work Order#** 0035007-1  
**Request Date** 7/14/2023 2:59:00 PM  
**Schedule Date** 7/17/2023 9:00:00 AM

**Bill To** SUP0896  
 SUP0896  
 SUPERIOR MATERIALS HOLDINGS LLC  
 PO BOX 2900  
 FARMINGTON HILLS, MI, 48336  
 (248) 788-8000

**Ship To** SUP1048  
 SUP1048  
 SUPERIOR MATERIALS 4902 (2)  
 20565 HOOVER  
 DETROIT, MI,  
 (248) 788-8000

**Customer P.O** 6300426006  
**Requester** DAN THOMAS  
**Phone** (248) 788-8000  
**Email** dan.hargrave-  
 thomas@vcimentos.com

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK WITH WAYNE COUNTY - BE ON SITE @ 9AM	

Service Date 7/17/2023

**2 hours minimum portal to portal**

WORK PERFORMED	TECHNICIAN(S)
CALL COMPLETE CALIBRATIONS COMPLETE set up tested cement and agg. Calibrated cement. Agg tested good.	MATT PLEVA, ROB DUBAY

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
10,000 x 5 LB	72113-a	72113-a	ALKON SCALE/INDICATOR / COMMAND	CEMENT SCALE
40,000 x 40 LB	72113-b	72113-b	ALKON SCALE/INDICATOR / COMMAND	AGG SCALE

PARTS LIST

Customer Signature

\_\_\_\_\_  
Name:



# WORK ORDER

35380 UNION LAKE RD  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586)776-0517  
 Fax: (586)776-3169  
 Fed Tax ID: 38-3206225

**Work Order#** 0035007-1  
**Request Date** 7/14/2023 2:59:00 PM  
**Schedule Date** 7/17/2023 9:00:00 AM

**Bill To** SUP0896  
 SUP0896  
 SUPERIOR MATERIALS HOLDINGS LLC  
 PO BOX 2900  
 FARMINGTON HILLS, MI, 48336  
 (248) 788-8000

**Ship To** SUP1048  
 SUP1048  
 SUPERIOR MATERIALS 4902 (2)  
 20565 HOOVER  
 DETROIT, MI,  
 (248) 788-8000

**Customer P.O** 6300426006  
**Requester** DAN THOMAS  
**Phone** (248) 788-8000  
**Email** dan.hargrave-thomas@vcimentos.com

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK WITH WAYNE COUNTY - BE ON SITE @ 9AM	

Service Date \_\_\_\_\_

**2 hours minimum portal to portal**

WORK PERFORMED
CALL COMPLETE CALIBRATIONS COMPLETE set up tested cement and agg. Calibrated cement. Agg tested good.

TECHNICIAN(S)
MATT PLEVA, ROB DUBAY

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
10,000 x 5 LB	72113-a	72113-a	ALKON SCALE/INDICATOR / COMMAND	CEMENT SCALE
40,000 x 40 LB	72113-b	72113-b	ALKON SCALE/INDICATOR / COMMAND	AGG SCALE

PARTS LIST

Customer Signature



Mike k

**Customer:** SUPERIOR MATERIALS 4902 (2)  
 SUP1048 20565 HOOVER

**Certificate ID:** 72113-a230717110453

**Test Date:** 07/17/2023

DETROIT, MI

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	8.7
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	70
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass adjustment needed

**Comments:**

Scale on zero, load tested and sealed.

TRACEABILITY CERTIFICATE NUMBERS:

Kit	NIST	Date	Date Due
Description			
GL0601	MI-06-23-16373	6/6/2023	6/6/2025
1000 LB TRUCK 6 CLASS F			
GL0602	MI-06-23-16373	6/6/2023	6/6/2025
1000 LB TRUCK 6 CLASS F			
GL0603	MI-06-23-16373	6/6/2023	6/6/2025
1000 LB TRUCK 6 CLASS F			

**Technician(s):** MATT PLEVA;ROB DUBAY;

**Signature:** ROBERT DUBAY  Digitally signed by ROBERT DUBAY

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



GREAT LAKES SCALE COMPANY  
 35380 UNION LAKE RD.  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586) 776-0517

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 4902 (2)  
 SUP1048 20565 HOOVER

**Certificate ID:** 72113-b230717110641

**Test Date:** 07/17/2023

DETROIT, MI

**ISO Number:** MS-FM-CEM-001

(\*)Make: ALKON Model : COMMAND SN#: 72113-b Capacity: 40000 lb Graduation: 40 lb

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
07/17/2023			72113-b	III L
SCALE LOCATION		EQUIPMENT CONDITIONS		
AGG SCALE		Working		
SELECT NUMBER OF PM DAYS:		CAPACITY	40000 UOM lb	INCREMENT 40

## AS FOUND TEST USING TEST WEIGHTS

## AS LEFT TEST USING TEST WEIGHTS

AS FOUND TEST USING TEST WEIGHTS						AS LEFT TEST USING TEST WEIGHTS					
Weight Applied	Reading		Error			Weight Applied	Reading		Error		
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
1000	lb	1000	lb	0	lb	1000	lb	1000	lb	0	lb
2000	lb	2000	lb	0	lb	2000	lb	2000	lb	0	lb
3000	lb	3000	lb	0	lb	3000	lb	3000	lb	0	lb
4000	lb	4000	lb	0	lb	4000	lb	4000	lb	0	lb
5000	lb	5000	lb	0	lb	5000	lb	5000	lb	0	lb
6000	lb	6000	lb	0	lb	6000	lb	6000	lb	0	lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb

## AS LEFT BUILD TEST

Test Weight Applied	Material Weight Applied	Reading	Error
3000	lb 0	lb 3000	lb 0
6000	lb 0	lb 6000	lb 0
3000	lb 6000	lb 9000	lb 0
6000	lb 6000	lb 12000	lb 0
3000	lb 12000	lb 15000	lb 0
6000	lb 12000	lb 18000	lb 0
3000	lb 18000	lb 21000	lb 0
6000	lb 18000	lb 24000	lb 0
3000	lb 24000	lb 27000	lb 0
6000	lb 24000	lb 30000	lb 0
3000	lb 30000	lb 33000	lb 0
6000	lb 30000	lb 36000	lb 0
	lb	lb	lb
	lb	lb	lb
	lb	lb	lb
	lb	lb	lb
	lb	lb	lb
	lb	lb	lb
	lb	lb	lb

**OVERALL TEST RESULTS PASS**

**Customer:** SUPERIOR MATERIALS 4902 (2)  
 SUP1048 20565 HOOVER

**Certificate ID:** 72113-b230717110641

DETROIT, MI

**Test Date:** 07/17/2023

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	69
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	70
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass adjustment needed

TRACEABILITY CERTIFICATE NUMBERS:				
Kit	NIST	Date	Date Due	
Description				
GL0601	MI-06-23-16373	6/6/2023	6/6/2025	
1000 LB TRUCK 6 CLASS F				
GL0602	MI-06-23-16373	6/6/2023	6/6/2025	
1000 LB TRUCK 6 CLASS F				
GL0603	MI-06-23-16373	6/6/2023	6/6/2025	
1000 LB TRUCK 6 CLASS F				
GL0604	MI-06-23-16373	6/6/2023	6/6/2025	
1000 LB TRUCK 6 CLASS F				
GL0605	MI-06-23-16373	6/6/2023	6/6/2025	
1000 LB TRUCK 6 CLASS F				
GL0606	MI-06-23-16373	6/6/2023	6/6/2025	
1000 LB TRUCK 6 CLASS F				

**Comments:**  
 Scale on zero load tested, build tested and sealed

**Technician(s):** MATT PLEVA;ROB DUBAY;

**Signature:** ROBERT DUBAY Digitally signed by ROBERT DUBAY

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.