



**Customer:** SUPERIOR MATERIALS 36  
 SUP1192 2470 AUBURN RD

AUBURN HILLS, MI

**Certificate ID:** CBS62803A211119032703

**Test Date:** 11/19/2021

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	35
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	50
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

Test scale,sealed.

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0607	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0608	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0609	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0610	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
			1000 LB TRUCK 6 CLASS F
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
			1000 LB TRUCK 6 CLASS F

**Technician(s):** JOE AGY;MIKE GLADSTONE;

**Signature:**



Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



**Customer:** SUPERIOR MATERIALS 36  
 SUP1192 2470 AUBURN RD

AUBURN HILLS, MI

**Certificate ID:** CBS62803B211119032908

**Test Date:** 11/19/2021

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	35
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	50
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

Test scale,sealed.

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0607	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0608	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0609	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0610	MI-11-19-14522	11/20/2019	
		11/20/2021	1000 LB TRUCK 6 CLASS F
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
			1000 LB TRUCK 6 CLASS F
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
			1000 LB TRUCK 6 CLASS F

**Technician(s):** JOE AGY;MIKE GLADSTONE;

**Signature:**



Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



**Customer:** SUPERIOR MATERIALS 36  
 SUP1192 2470 AUBURN RD

AUBURN HILLS, MI

**Certificate ID:** CBS62803C211122051717

**Test Date:** 11/22/2021

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	3.68
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	72
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

TRACEABILITY CERTIFICATE NUMBERS:				
Kit	NIST	Date	Date Due	
Description				
GL0606	MI-06-21-15309	6/7/2021	6/7/2023	
1000 LB TRUCK 6 CLASS F				
GL0604	MI-06-21-15309	6/7/2021	6/7/2023	
1000 LB TRUCK 6 CLASS F				
GL0603	MI-06-21-15309	6/7/2021	6/7/2023	
1000 LB TRUCK 6 CLASS F				
GL0602	MI-06-21-15309	6/7/2021	6/7/2023	
1000 LB TRUCK 6 CLASS F				
GL0601	MI-06-21-15309	6/7/2021	6/7/2023	
1000 LB TRUCK 6 CLASS F				
GL0605	MI-06-21-15309	6/7/2021	6/7/2023	
1000 LB TRUCK 6 CLASS F				

**Technician(s):** JOE AGY;



**Signature:**

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



# WORK ORDER

35380 UNION LAKE RD  
HARRISON TOWNSHIP, MI 48045  
Phone: (586)776-0517  
Fax: (586)776-3169  
Fed Tax ID: 38-3206225

**Work Order#** 0031502-1  
**Request Date** 11/18/2021 10:05:00 AM  
**Schedule Date** 11/19/2021 1:00:00 PM

**Bill To** SUP0896  
SUP0896  
SUPERIOR MATERIALS HOLDINGS LLC  
PO BOX 2900  
FARMINGTON HILLS, MI, 48336  
(248) 788-8000

**Ship To** SUP1192  
SUP1192  
SUPERIOR MATERIALS 36  
2470 AUBURN RD  
AUBURN HILLS, MI,  
(248) 788-8000

**Customer P.O**  
**Requester** DAN THOMAS  
**Phone** (248) 788-8048  
**Email** dehthomas@superiormaterials.net

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK	

Service Date 11/19/2021

**2 hours minimum portal to portal**

**WORK PERFORMED**  
CALL INCOMPLETE NEED TO RESCHEDULE 11/19/21 - joe a /mike g  
  
Customer had cement scale reinforced and beams are in the way to properly test cement. Customer is going to fix it Monday then will call us back when finished  
Wants us back Monday afternoon possibly. Agg scale a was binding on rear took torch and opened up so it could have more leeway  
Agg b tested good all the way up

**TECHNICIAN(S)**  
JOE AGY, MIKE GLADSTONE

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
38,000 x 20 LB	CBS62803A	CBS62803A	ALKON SCALE/INDICATOR / COMMAND	Agg A
38000 lbs x 20 lbs	CBS62803B	CBS62803B	ALKON SCALE/INDICATOR / COMMAND	AGG B
6700 lbs x 5 lbs	CBS62803C	CBS62803C	ALKON SCALE/INDICATOR / COMMAND	CEMENT

PARTS LIST

Customer Signature

mike k



# WORK ORDER

35380 UNION LAKE RD  
HARRISON TOWNSHIP, MI 48045  
Phone: (586)776-0517  
Fax: (586)776-3169  
Fed Tax ID: 38-3206225

**Work Order#** 0031502-2  
**Request Date** 11/18/2021 10:05:00 AM  
**Schedule Date** 11/22/2021 2:56:00 PM

**Bill To** SUP0896  
  
SUP0896  
SUPERIOR MATERIALS HOLDINGS LLC  
PO BOX 2900  
FARMINGTON HILLS, MI, 48336  
(248) 788-8000

**Ship To** SUP1192  
  
SUP1192  
SUPERIOR MATERIALS 36  
2470 AUBURN RD  
AUBURN HILLS, MI,  
(248) 788-8000

**Customer P.O**  
**Requester** DAN THOMAS  
**Phone** (248) 788-8048  
**Email** dehthomas@superiormaterials.net

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

**TASK DESCRIPTION** SERVICE TYPE: CAL  
SCALE CHECK  
CALL COMPLETE Customer had installed new support beam on lower framework right in line of the chains for cement scale so impossible to test cement scale at this time. Customer to come up with solution on Monday and call us to come back. Tested both aggregate scales. Front aggregate scale had two interference points. Customer torched out interference points, now scale now working properly.  
  
Rescheduled from task # 0031502-1  
JOB NOT COMPLETE - NEED MORE TIME

Service Date 11/22/2021

**2 hours minimum portal to portal**

**WORK PERFORMED**  
CALL COMPLETE  
CALIBRATIONS COMPLETE 11/22/21 joe a / rob d  
  
Cement calibrated after maintenance hooked up new rig of equipment because of previously blocking holes after new support beam was installed. Took longer than expected had to redo chains after scale was -15 lbs adjust from packed cement on top. Cleaned out checked scale -5 lbs. Calibrated good all set. No build test.

**TECHNICIAN(S)**  
JOE AGY

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
38,000 x 20 LB	CBS62803A	CBS62803A	ALKON SCALE/INDICATOR / COMMAND	Agg A
38000 lbs x 20 lbs	CBS62803B	CBS62803B	ALKON SCALE/INDICATOR / COMMAND	AGG B
6700 lbs x 5 lbs	CBS62803C	CBS62803C	ALKON SCALE/INDICATOR / COMMAND	CEMENT

**PARTS LIST**

Customer Signature

Mac