

# WORK ORDER

**Great Lakes Scale**

35380 UNION LAKE RD  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586)776-0517  
 Fax: (586)776-3169  
 Fed Tax ID: 38-3206225

**Work Order#** 0032337-1

**Request Date** 4/14/2022 7:48:00 AM

**Schedule Date** 4/15/2022 8:00:00 AM

**Bill To** SUP0896

SUP0896  
 SUPERIOR MATERIALS HOLDINGS LLC  
 PO BOX 2900  
 FARMINGTON HILLS, MI, 48336  
 (248) 788-8000

**Ship To** SUP1142

SUP1142  
 SUPERIOR MATERIALS 20  
 G 5300 NORTH DORT HWY  
 FLINT , MI, 48505  
 (248) 788-8000

**Customer P.O**

**Requester** DAN THOMAS

**Phone** (248) 788-8048

**Email** dehthomas@superiormaterials.net

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK	
<b>WORK PERFORMED</b>	
CALL COMPLETE CALIBRATIONS COMPLETE 04/15/22 joe a	
Scale check all good no issues at all	

Service Date 4/15/2022

**2 hours minimum portal to portal**

**TECHNICIAN(S)**

JOE AGY, ROB DUBAY

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
40000 lb x 20 lb	62822A	62822A	ALKON SCALE/INDICATOR / COMMAND	Aggregate
10000 lb x 5 lb	62822C	62822C	ALKON SCALE/INDICATOR / COMMAND	Cement

**PARTS LIST**

--

Customer Signature

\_\_\_\_\_  
 Name:

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 20  
 SUP1142 G 5300 NORTH DORT HWY

**Certificate ID:** 62822C220415082217

**Test Date:** 04/15/2022

FLINT, MI 48505

**ISO Number:** MS-FM-CEM-001

(\*)Make: ALKON Model : COMMAND SN#: 62822C Capacity: 10000 LB Graduation: 5 LB

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
04/15/2022			62822C	III
SCALE LOCATION		EQUIPMENT CONDITIONS		
Cement		Working	Clean	
SELECT NUMBER OF PM DAYS:	CAPACITY	10000 UOM	LB	INCREMENT 5

### AS FOUND TEST USING TEST WEIGHTS

Weight Applied	Reading	Error
1000	LB 1000	LB 0
2000	LB 2000	LB 0
3000	LB 3000	LB 0
4000	LB 4000	LB 0
5000	LB 5000	LB 0
6000	LB 6000	LB 0
	LB	LB
	LB	LB
	LB	LB
	LB	LB

### AS LEFT TEST USING TEST WEIGHTS

Weight Applied	Reading	Error
1000	LB 1000	LB 0
2000	LB 2000	LB 0
3000	LB 3000	LB 0
4000	LB 4000	LB 0
5000	LB 5000	LB 0
6000	LB 6000	LB 0
	LB	LB
	LB	LB
	LB	LB
	LB	LB

### AS LEFT BUILD TEST

Test Weight Applied	Material Weight Applied	Reading	Error
0	LB 0	LB 0	LB 0
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB

**OVERALL TEST RESULTS PASS**

**Customer:** SUPERIOR MATERIALS 20  
 SUP1142 G 5300 NORTH DORT HWY

FLINT , MI 48505

**Certificate ID:** 62822C220415082217

**Test Date:** 04/15/2022

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	8.7
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	45
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0603	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0604	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0606	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0605	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			

**Technician(s):** JOE AGY;ROB DUBAY;



**Signature:**

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



GREAT LAKES SCALE COMPANY  
 35380 UNION LAKE RD.  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586) 776-0517

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 20  
 SUP1142 G 5300 NORTH DORT HWY

**Certificate ID:** 62822A220415082052

**Test Date:** 04/15/2022

FLINT, MI 48505

**ISO Number:** MS-FM-CEM-001

(\*)Make: ALKON Model : COMMAND SN#: 62822A Capacity: 40000 LB Graduation: 20 LB

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
04/15/2022			62822A	III
SCALE LOCATION		EQUIPMENT CONDITIONS		
Aggregate		Working		
SELECT NUMBER OF PM DAYS:	CAPACITY	40000 UOM	LB	INCREMENT 20

### AS FOUND TEST USING TEST WEIGHTS

### AS LEFT TEST USING TEST WEIGHTS

AS FOUND TEST USING TEST WEIGHTS					AS LEFT TEST USING TEST WEIGHTS				
Weight Applied	Reading		Error		Weight Applied	Reading		Error	
1000	LB	1000	LB	0	1000	LB	1000	LB	0
2000	LB	2000	LB	0	2000	LB	2000	LB	0
3000	LB	3000	LB	0	3000	LB	3000	LB	0
	LB		LB			LB		LB	
	LB		LB			LB		LB	
	LB		LB			LB		LB	
	LB		LB			LB		LB	
	LB		LB			LB		LB	
	LB		LB			LB		LB	
	LB		LB			LB		LB	
	LB		LB			LB		LB	

### AS LEFT BUILD TEST

Test Weight Applied	Material Weight Applied	Reading	Error
3000	LB 3000	LB 6000	LB 0
3000	LB 6000	LB 9000	LB 0
3000	LB 9000	LB 12000	LB 0
3000	LB 12000	LB 15000	LB 0
3000	LB 15000	LB 18000	LB 0
3000	LB 18000	LB 21000	LB 0
3000	LB 21000	LB 24000	LB 0
3000	LB 24000	LB 27000	LB 0
3000	LB 27000	LB 30000	LB 0
3000	LB 30000	LB 33000	LB 0
3000	LB 33000	LB 36000	LB 0
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB

**OVERALL TEST RESULTS PASS**

# WORK ORDER

35380 UNION LAKE RD  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586)776-0517  
 Fax: (586)776-3169  
 Fed Tax ID: 38-3206225

**Work Order#** 0032337-1  
**Request Date** 4/14/2022 7:48:00 AM  
**Schedule Date** 4/15/2022 8:00:00 AM

**Bill To** SUP0896  
 SUP0896  
 SUPERIOR MATERIALS HOLDINGS LLC  
 PO BOX 2900  
 FARMINGTON HILLS, MI, 48336  
 (248) 788-8000

**Ship To** SUP1142  
 SUP1142  
 SUPERIOR MATERIALS 20  
 G 5300 NORTH DORT HWY  
 FLINT , MI, 48505  
 (248) 788-8000

**Customer P.O**  
**Requester** DAN THOMAS  
**Phone** (248) 788-8048  
**Email** dehthomas@superiormaterials.net

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK	

Service Date 4/15/2022

**2 hours minimum portal to portal**

WORK PERFORMED	TECHNICIAN(S)
CALL COMPLETE CALIBRATIONS COMPLETE 04/15/22 joe a  Scale check all good no issues at all	JOE AGY, ROB DUBAY

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
40000 lb x 20 lb	62822A	62822A	ALKON SCALE/INDICATOR / COMMAND	Aggregate
10000 lb x 5 lb	62822C	62822C	ALKON SCALE/INDICATOR / COMMAND	Cement

PARTS LIST

Customer Signature



Dave

**Customer:** SUPERIOR MATERIALS 20  
 SUP1142 G 5300 NORTH DORT HWY

FLINT , MI 48505

**Certificate ID:** 62822A220415082052

**Test Date:** 04/15/2022

**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	35
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	45
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0603	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			

**Technician(s):** JOE AGY;ROB DUBAY;



**Signature:**

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.