

# WORK ORDER

**Great Lakes Scale**

35380 UNION LAKE RD  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586)776-0517  
 Fax: (586)776-3169  
 Fed Tax ID: 38-3206225

**Work Order#** 0032444-1  
**Request Date** 4/29/2022 7:25:00 AM  
**Schedule Date** 5/2/2022 8:45:00 AM

**Bill To** SUP0896  
  
 SUP0896  
 SUPERIOR MATERIALS HOLDINGS LLC  
 PO BOX 2900  
 FARMINGTON HILLS, MI, 48336  
 (248) 788-8000

**Ship To** SUP1112  
  
 SUP1112  
 SUPERIOR MATERIALS 102  
 44922 GRAND RIVER AVE  
 NOVI, MI, 48375  
 (248) 788-8000

**Customer P.O**  
**Requester** DAN THOMAS  
**Phone** (248) 788-8048  
**Email** dehthomas@superiormaterials.net

**CONTRACT TYPE:** No Contract

**DESCRIPTION:**

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK WITH WAYNE COUNTY	

Service Date 5/2/2022

**2 hours minimum portal to portal**

WORK PERFORMED
CALL COMPLETE CALIBRATIONS COMPLETE 05/02/22 joe a / rob d  Scale check with county all set, no issues found. Cement tested heavy went upstairs checked chains were binding switched around backside found boot off. Put back on checked weights again all set. Stickers signed all set

TECHNICIAN(S)
JOE AGY, ROB DUBAY

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
40,000 x 20 lb	105134 AGG	105134 AGG	ALKON SCALE/INDICATOR / COMMAND	
30,000 x 20 lb	1802300105	1802300105	Rice Lake Scale/Indicator / 920i	
10,000 5 lb	105134 CEMENT	105134 CEMENT	ALKON SCALE/INDICATOR / COMMAND	
3,000 x 5 lb	105134 WATER	105134 WATER	ALKON SCALE/INDICATOR / COMMAND	

PARTS LIST

Customer Signature

\_\_\_\_\_  
 Name:

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE  
 NOVI, MI 48375

**Certificate ID:** 105134 WATER220502105705  
**Test Date:** 05/02/2022  
**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	3.39
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	55
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0603	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			

**Technician(s):** JOE AGY;ROB DUBAY;



**Signature:**

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



GREAT LAKES SCALE COMPANY  
 35380 UNION LAKE RD.  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586) 776-0517

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE

**Certificate ID:** 105134 CEMENT220502110017

**Test Date:** 05/02/2022

NOVI, MI 48375

**ISO Number:** MS-FM-CEM-001

(\*)Make: ALKON Model : COMMAND SN#: 105134 CEMENT Capacity: 10000 lb Graduation: 5 lb

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
05/02/2022	11/01/2022	Semi-Annually	105134 CEMENT	III
SCALE LOCATION		EQUIPMENT CONDITIONS		
		Working		
SELECT NUMBER OF PM DAYS:		CAPACITY	10000 UOM lb	INCREMENT 5

## AS FOUND TEST USING TEST WEIGHTS

## AS LEFT TEST USING TEST WEIGHTS

AS FOUND TEST USING TEST WEIGHTS						AS LEFT TEST USING TEST WEIGHTS					
Weight Applied	lb	Reading	lb	Error	lb	Weight Applied	lb	Reading	lb	Error	lb
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
1000	lb	1000	lb	0	lb	1000	lb	1000	lb	0	lb
2000	lb	2005	lb	5	lb	2000	lb	2000	lb	0	lb
3000	lb	3005	lb	5	lb	3000	lb	3000	lb	0	lb
4000	lb	4010	lb	10	lb	4000	lb	4000	lb	0	lb
5000	lb	5010	lb	10	lb	5000	lb	5000	lb	0	lb
6000	lb	6015	lb	15	lb	6000	lb	6000	lb	0	lb
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb

## AS LEFT BUILD TEST

Test Weight Applied	lb	Material Weight Applied	lb	Reading	lb	Error	lb
6000	lb	3000	lb	9000	lb	0	lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb

**OVERALL TEST RESULTS PASS**

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE  
 NOVI, MI 48375

**Certificate ID:** 105134 CEMENT220502110017  
**Test Date:** 05/02/2022  
**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	8.7
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	55
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0603	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0604	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0606	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0605	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			

**Technician(s):** JOE AGY;ROB DUBAY;

**Signature:**



Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



GREAT LAKES SCALE COMPANY  
 35380 UNION LAKE RD.  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586) 776-0517

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE

**Certificate ID:** 105134 AGG220502105559

**Test Date:** 05/02/2022

NOVI, MI 48375

**ISO Number:** MS-FM-CEM-001

(\*)Make: ALKON Model : COMMAND SN#: 105134 AGG Capacity: 40000 lb Graduation: 20 lb

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
05/02/2022	11/01/2022	Semi-Annually	105134 AGG	III L
SCALE LOCATION			EQUIPMENT CONDITIONS	
			Working	
SELECT NUMBER OF PM DAYS:		CAPACITY	40000 UOM	INCREMENT
			lb	20

### AS FOUND TEST USING TEST WEIGHTS

### AS LEFT TEST USING TEST WEIGHTS

AS FOUND TEST USING TEST WEIGHTS						AS LEFT TEST USING TEST WEIGHTS					
Weight Applied	Reading		Error			Weight Applied	Reading		Error		
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
1000	lb	1000	lb	0	lb	1000	lb	1000	lb	0	lb
2000	lb	2000	lb	0	lb	2000	lb	2000	lb	0	lb
3000	lb	3000	lb	0	lb	3000	lb	3000	lb	0	lb
4000	lb	4000	lb	0	lb	4000	lb	4000	lb	0	lb
5000	lb	5000	lb	0	lb	5000	lb	5000	lb	0	lb
6000	lb	6000	lb	0	lb	6000	lb	6000	lb	0	lb
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb

### AS LEFT BUILD TEST

Test Weight Applied		Material Weight Applied		Reading		Error	
2000	lb	6000	lb	8000	lb	0	lb
4000	lb	6000	lb	10000	lb	0	lb
6000	lb	6000	lb	12000	lb	0	lb
2000	lb	12000	lb	14000	lb	0	lb
4000	lb	12000	lb	16000	lb	0	lb
6000	lb	12000	lb	18000	lb	0	lb
2000	lb	18000	lb	20000	lb	0	lb
4000	lb	18000	lb	22000	lb	0	lb
6000	lb	18000	lb	24000	lb	0	lb
2000	lb	24000	lb	26000	lb	0	lb
4000	lb	24000	lb	28000	lb	0	lb
6000	lb	24000	lb	30000	lb	0	lb
2000	lb	30000	lb	32000	lb	0	lb
4000	lb	30000	lb	34000	lb	0	lb
6000	lb	30000	lb	36000	lb	0	lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb
	lb		lb		lb		lb

**OVERALL TEST RESULTS PASS**



GREAT LAKES SCALE COMPANY  
 35380 UNION LAKE RD.  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586) 776-0517

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE

**Certificate ID:** 105134 WATER220502105705

**Test Date:** 05/02/2022

NOVI, MI 48375

**ISO Number:** MS-FM-CEM-001

(\*)Make: ALKON Model : COMMAND SN#: 105134 WATER Capacity: 3000 lb Graduation: 5 lb

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
05/02/2022	11/01/2022	Semi-Annually	105134 WATER	III
SCALE LOCATION		EQUIPMENT CONDITIONS		
		Working		
<b>SELECT NUMBER OF PM DAYS:</b>		<b>CAPACITY</b>	3000 UOM lb	<b>INCREMENT</b> 5

### AS FOUND TEST USING TEST WEIGHTS

### AS LEFT TEST USING TEST WEIGHTS

AS FOUND TEST USING TEST WEIGHTS						AS LEFT TEST USING TEST WEIGHTS					
Weight Applied		Reading		Error		Weight Applied		Reading		Error	
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
1000	lb	1000	lb	0	lb	1000	lb	1000	lb	0	lb
2000	lb	2000	lb	0	lb	2000	lb	2000	lb	0	lb
3000	lb	3000	lb	0	lb	3000	lb	3000	lb	0	lb
0	lb	0	lb	0	lb	0	lb	0	lb	0	lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb
	lb		lb		lb		lb		lb		lb

### AS LEFT BUILD TEST

Test Weight Applied	Material Weight Applied	Reading	Error
0	lb	0	lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb
	lb		lb

OVERALL TEST RESULTS PASS



GREAT LAKES SCALE COMPANY  
 35380 UNION LAKE RD.  
 HARRISON TOWNSHIP, MI 48045  
 Phone: (586) 776-0517

# Certificate of Calibration

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE

**Certificate ID:** 1802300105220502110333

**Test Date:** 05/02/2022

NOVI, MI 48375

**ISO Number:** MS-FM-CEM-001

(\*)Make: RICELAKE Model : 920i SN#: 1802300105 Capacity: 30000 lb Graduation: 20 lb

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
05/02/2022	11/01/2022	Semi-Annually	1802300105	III
SCALE LOCATION		EQUIPMENT CONDITIONS		
		Working		
SELECT NUMBER OF PM DAYS:	CAPACITY	30000	UOM lb	INCREMENT 20

## AS FOUND TEST USING TEST WEIGHTS

## AS LEFT TEST USING TEST WEIGHTS

Weight Applied	Reading	Error	Weight Applied	Reading	Error
0	lb 0	lb 0	0	lb 0	lb 0
1000	lb 1000	lb 0	1000	lb 1000	lb 0
2000	lb 2000	lb 0	2000	lb 2000	lb 0
3000	lb 3000	lb 0	3000	lb 3000	lb 0
4000	lb 4000	lb 0	4000	lb 4000	lb 0
5000	lb 5000	lb 0	5000	lb 5000	lb 0
6000	lb 6000	lb 0	6000	lb 6000	lb 0
0	lb 0	lb 0	0	lb 0	lb 0
	lb	lb 0		lb	lb 0
	lb	lb 0		lb	lb 0

## AS LEFT BUILD TEST

Test Weight Applied	Material Weight Applied	Reading	Error
0	lb 0	lb 0	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0
	lb	lb	lb 0

**OVERALL TEST RESULTS PASS**

**Customer:** SUPERIOR MATERIALS 102  
 SUP1112 44922 GRAND RIVER AVE  
  
 NOVI, MI 48375

**Certificate ID:** 1802300105220502110333  
**Test Date:** 05/02/2022  
**ISO Number:** MS-FM-CEM-001

**TEST INFORMATION**


TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	<sup>35</sup>
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	55
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass w/o adjustment

**Comments:**

N/A

TRACEABILITY CERTIFICATE NUMBERS:			
Kit	NIST	Date	Date Due
Description			
GL0602	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0601	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0603	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0604	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0606	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			
GL0605	MI-06-21-15309	6/7/2021	6/7/2023
1000 LB TRUCK 6 CLASS F			

**Technician(s):** JOE AGY;ROB DUBAY;



**Signature:**

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.