

Customer: SUPERIOR MATERIALS 2
 SUP1048 20565 HOOVER

Certificate ID: 72113-a220721104414

DETROIT, MI

Test Date: 07/21/2022

ISO Number: MS-FM-CEM-001

TEST INFORMATION

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	8.7
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	82
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass adjustment needed

Comments:

TRACEABILITY CERTIFICATE NUMBERS:				
Kit	NIST	Date	Date Due	
Description				
GL1501	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1502	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1503	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1504	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1505	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1506	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				

Technician(s): ED GORHAM;LUCAS SULLIVAN;

Signature:  Digitally signed by
 Lucas Sullivan
 Date: 2022.07.21
 10:45:36 -04'00'

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



GREAT LAKES SCALE COMPANY
 35380 UNION LAKE RD.
 HARRISON TOWNSHIP, MI 48045
 Phone: (586) 776-0517

Certificate of Calibration

Customer: SUPERIOR MATERIALS 2
 SUP1048 20565 HOOVER

Certificate ID: 72113-b220721104340

Test Date: 07/21/2022

DETROIT, MI

ISO Number: MS-FM-CEM-001

(*)Make: ALKON Model : COMMAND SN#: 72113-b Capacity: 40000 LB Graduation: 40 LB

CALIBRATION DATE	DUE DATE	TEST INTERVAL	SCALE ID	SCALE CLASS
07/21/2022			72113-b	III L
SCALE LOCATION		EQUIPMENT CONDITIONS		
AGG SCALE		Working		
SELECT NUMBER OF PM DAYS:	CAPACITY	40000 UOM	LB	INCREMENT 40

AS FOUND TEST USING TEST WEIGHTS

AS LEFT TEST USING TEST WEIGHTS

Weight Applied	Reading	Error	Weight Applied	Reading	Error
0	LB 0	LB 0	0	LB 0	LB 0
1000	LB 1000	LB 0	1000	LB 1000	LB 0
2000	LB 2000	LB 0	2000	LB 2000	LB 0
3000	LB 3000	LB 0	3000	LB 3000	LB 0
4000	LB 4000	LB 0	4000	LB 4000	LB 0
5000	LB 5000	LB 0	5000	LB 5000	LB 0
6000	LB 6000	LB 0	6000	LB 6000	LB 0
	LB	LB		LB	LB
	LB	LB		LB	LB
	LB	LB		LB	LB

AS LEFT BUILD TEST

Test Weight Applied	Material Weight Applied	Reading	Error
2000	LB 6000	LB 8000	LB 0
4000	LB 6000	LB 10000	LB 0
6000	LB 6000	LB 12000	LB 0
2000	LB 12000	LB 14000	LB 0
4000	LB 12000	LB 16000	LB 0
6000	LB 12000	LB 18000	LB 0
2000	LB 18000	LB 20000	LB 0
4000	LB 18000	LB 22000	LB 0
6000	LB 18000	LB 24000	LB 0
2000	LB 24000	LB 26000	LB 0
4000	LB 24000	LB 28000	LB 0
6000	LB 24000	LB 30000	LB 0
2000	LB 30000	LB 32000	LB 0
4000	LB 30000	LB 34000	LB 0
6000	LB 30000	LB 36000	LB 0
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB
	LB	LB	LB

OVERALL TEST RESULTS PASS

Customer: SUPERIOR MATERIALS 2
 SUP1048 20565 HOOVER

Certificate ID: 72113-b220721104340

Test Date: 07/21/2022

DETROIT, MI

ISO Number: MS-FM-CEM-001

TEST INFORMATION

TEST WEIGHT CLASSIFICATION	EXPANDED UNCERTAINTY
F	69
ENVIRONMENTAL CONDITIONS	TEMPERATURE
Acceptable	82
WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY?	
Yes	
TEST LOCATION	OVERALL RESULT
Onsite	Pass adjustment needed

Comments:

Scale on zero load tested, build tested and sealed

TRACEABILITY CERTIFICATE NUMBERS:				
Kit	NIST	Date	Date Due	
Description				
GL1501	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1502	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1503	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1504	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1505	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				
GL1506	MI-03-21-15156	3/5/2021	3/5/2023	
TRUCK 15 - 1000 LB				

Technician(s): ED GORHAM;LUCAS SULLIVAN;

Signature:



Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.

WORK ORDER

35380 UNION LAKE RD
 HARRISON TOWNSHIP, MI 48045
 Phone: (586)776-0517
 Fax: (586)776-3169
 Fed Tax ID: 38-3206225

Work Order# 0032935-1
Request Date 7/19/2022 3:46:00 PM
Schedule Date 7/21/2022 8:45:00 AM

Bill To SUP0896
 SUP0896
 SUPERIOR MATERIALS HOLDINGS LLC
 PO BOX 2900
 FARMINGTON HILLS, MI, 48336
 (248) 788-8000

Ship To SUP1048
 SUP1048
 SUPERIOR MATERIALS 2
 20565 HOOVER
 DETROIT, MI,
 (248) 788-8000

Customer P.O
Requester DAN THOMAS
Phone (248) 788-8048
Email dehthomas@superiormaterials.net

CONTRACT TYPE: No Contract

DESCRIPTION:

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK WITH WAYNE COUNTY	

Service Date 7/21/2022

2 hours minimum portal to portal

WORK PERFORMED	TECHNICIAN(S)
Worked with the county inspector to certify the scales. Certificates to follow. CALL COMPLETE	ED GORHAM, LUCAS SULLIVAN

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
10,000 x 5 LB	72113-a	72113-a	ALKON SCALE/INDICATOR / COMMAND	CEMENT SCALE
40,000 x 40 LB	72113-b	72113-b	ALKON SCALE/INDICATOR / COMMAND	AGG SCALE

PARTS LIST

Customer Signature



Kroon

WORK ORDER

Great Lakes Scale

35380 UNION LAKE RD
 HARRISON TOWNSHIP, MI 48045
 Phone: (586)776-0517
 Fax: (586)776-3169
 Fed Tax ID: 38-3206225

Work Order# 0032935-1
Request Date 7/19/2022 3:46:00 PM
Schedule Date 7/21/2022 8:45:00 AM

Bill To SUP0896
 SUP0896
 SUPERIOR MATERIALS HOLDINGS LLC
 PO BOX 2900
 FARMINGTON HILLS, MI, 48336
 (248) 788-8000

Ship To SUP1048
 SUP1048
 SUPERIOR MATERIALS 2
 20565 HOOVER
 DETROIT, MI,
 (248) 788-8000

Customer P.O
Requester DAN THOMAS
Phone (248) 788-8048
Email dehthomas@superiormaterials.net

CONTRACT TYPE: No Contract

DESCRIPTION:

TASK DESCRIPTION	SERVICE TYPE: CAL
SCALE CHECK WITH WAYNE COUNTY	

Service Date 7/21/2022

2 hours minimum portal to portal

WORK PERFORMED
 Worked with the county inspector to certify the scales. Certificates to follow.
 CALL COMPLETE

TECHNICIAN(S)
 ED GORHAM, LUCAS SULLIVAN

EQUIPMENT SERVICED	ASSET/UNIT #	SERIAL #	MODEL	LOCATION
10,000 x 5 LB	72113-a	72113-a	ALKON SCALE/INDICATOR / COMMAND	CEMENT SCALE
40,000 x 40 LB	72113-b	72113-b	ALKON SCALE/INDICATOR / COMMAND	AGG SCALE

PARTS LIST

--

Customer Signature

 Name: