



GREAT LAKES SCALE COMPANY
 35380 UNION LAKE RD.
 HARRISON TOWNSHIP, MI 48045
 Phone: (586) 776-0517

Customer: SUPERIOR MATERIALS 102
 SUP1112 44922 GRAND RIVER AVE

 NOVI, MI 48375

Certificate ID: 105134 WATER221031033701
Test Date: 10/31/2022
ISO Number: MS-FM-CEM-001

TEST INFORMATION

| | |
|---|----------------------|
| TEST WEIGHT CLASSIFICATION | EXPANDED UNCERTAINTY |
| F | 3.39 |
| ENVIRONMENTAL CONDITIONS | TEMPERATURE |
| Acceptable | 50 |
| WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY? | |
| Yes | |
| TEST LOCATION | OVERALL RESULT |
| Onsite | Pass w/o adjustment |

Comments:

Scale on zero, load tested, calibrated, retested and sealed.

| TRACEABILITY CERTIFICATE NUMBERS: | | | |
|-----------------------------------|----------------|-----------|----------|
| Kit | NIST | Date | Date Due |
| Description | | | |
| GLSK1 | MI-06-21-15342 | 6/23/2021 | |
| 6/23/2023 | 1000 lb TRUCK | 109 | |
| GLSK2 | MI-06-21-15342 | 6/23/2021 | |
| 6/23/2023 | 1000 lb TRUCK | 109 | |
| GLSK3 | MI-06-21-15342 | 6/23/2021 | |
| 6/23/2023 | 1000 lb TRUCK | 109 | |

Technician(s): ED GORHAM;JOE BIELARZ;

Signature:

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.

WORK ORDER

Great Lakes Scale

35380 UNION LAKE RD
 HARRISON TOWNSHIP, MI 48045
 Phone: (586)776-0517
 Fax: (586)776-3169
 Fed Tax ID: 38-3206225

Work Order# 0033522-1
Request Date 10/28/2022 3:19:00 PM
Schedule Date 10/31/2022 1:30:00 PM

Bill To SUP0896
 SUP0896
 SUPERIOR MATERIALS HOLDINGS LLC
 PO BOX 2900
 FARMINGTON HILLS, MI, 48336
 (248) 788-8000

Ship To SUP1112
 SUP1112
 SUPERIOR MATERIALS 102
 44922 GRAND RIVER AVE
 NOVI, MI, 48375
 (248) 788-8000

Customer P.O
Requester DAN THOMAS
Phone (248) 788-8048
Email dehthomas@superiormaterials.net

CONTRACT TYPE: No Contract

DESCRIPTION:

| TASK DESCRIPTION | SERVICE TYPE: CAL |
|------------------------------|-------------------|
| SCALE CHECK WITH WANE COUNTY | |

Service Date 10/31/2022

2 hours minimum portal to portal

WORK PERFORMED
 Inspected tested calibrated and sealed 3 hopper scales. Certificates to follow.
 CALL COMPLETE

TECHNICIAN(S)
 ED GORHAM, JOE BIELARZ

| EQUIPMENT SERVICED | ASSET/UNIT # | SERIAL # | MODEL | LOCATION |
|--------------------|---------------|---------------|---------------------------------|----------|
| 40,000 x 20 lb | 105134 AGG | 105134 AGG | ALKON SCALE/INDICATOR / COMMAND | |
| 10,000 5 lb | 105134 CEMENT | 105134 CEMENT | ALKON SCALE/INDICATOR / COMMAND | |
| 3,000 x 5 lb | 105134 WATER | 105134 WATER | ALKON SCALE/INDICATOR / COMMAND | |

PARTS LIST

Customer Signature

 Name:



GREAT LAKES SCALE COMPANY
 35380 UNION LAKE RD.
 HARRISON TOWNSHIP, MI 48045
 Phone: (586) 776-0517

Certificate of Calibration

Customer: SUPERIOR MATERIALS 102
 SUP1112 44922 GRAND RIVER AVE

Certificate ID: 105134 CEMENT221031033918

Test Date: 10/31/2022

NOVI, MI 48375

ISO Number: MS-FM-CEM-001

(*)Make: ALKON Model : COMMAND SN#: 105134 CEMENT Capacity: 10000 lb Graduation: 5 lb

| CALIBRATION DATE | DUE DATE | TEST INTERVAL | SCALE ID | SCALE CLASS |
|---------------------------|------------|---------------|----------------------|-------------|
| 10/31/2022 | 05/02/2023 | Semi-Annually | 105134 CEMENT | III |
| SCALE LOCATION | | | EQUIPMENT CONDITIONS | |
| | | | Working | |
| SELECT NUMBER OF PM DAYS: | | CAPACITY | 10000 UOM | INCREMENT |
| | | | lb | 5 |

AS FOUND TEST USING TEST WEIGHTS

AS LEFT TEST USING TEST WEIGHTS

| AS FOUND TEST USING TEST WEIGHTS | | | | | | AS LEFT TEST USING TEST WEIGHTS | | | | | |
|----------------------------------|----|---------|----|-------|----|---------------------------------|----|---------|----|-------|----|
| Weight Applied | lb | Reading | lb | Error | lb | Weight Applied | lb | Reading | lb | Error | lb |
| 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb |
| 1000 | lb | 1000 | lb | 0 | lb | 1000 | lb | 1000 | lb | 0 | lb |
| 2000 | lb | 2005 | lb | 5 | lb | 2000 | lb | 2000 | lb | 0 | lb |
| 3000 | lb | 3005 | lb | 5 | lb | 3000 | lb | 3000 | lb | 0 | lb |
| 4000 | lb | 4010 | lb | 10 | lb | 4000 | lb | 4000 | lb | 0 | lb |
| 5000 | lb | 5010 | lb | 10 | lb | 5000 | lb | 5000 | lb | 0 | lb |
| 6000 | lb | 6015 | lb | 15 | lb | 6000 | lb | 6000 | lb | 0 | lb |
| 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb |
| | lb | | lb | | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb | | lb | | lb |

AS LEFT BUILD TEST

| Test Weight Applied | lb | Material Weight Applied | lb | Reading | lb | Error | lb |
|---------------------|----|-------------------------|----|---------|----|-------|----|
| 6000 | lb | 3000 | lb | 9000 | lb | 0 | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb |

OVERALL TEST RESULTS PASS

Customer: SUPERIOR MATERIALS 102
 SUP1112 44922 GRAND RIVER AVE
 NOVI, MI 48375

Certificate ID: 105134 CEMENT221031033918
Test Date: 10/31/2022
ISO Number: MS-FM-CEM-001

TEST INFORMATION

| | |
|---|----------------------|
| TEST WEIGHT CLASSIFICATION | EXPANDED UNCERTAINTY |
| F | 8.7 |
| ENVIRONMENTAL CONDITIONS | TEMPERATURE |
| Acceptable | 50 |
| WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY? | |
| Yes | |
| TEST LOCATION | OVERALL RESULT |
| Onsite | Pass w/o adjustment |

Comments:

Scale on zero, load tested and sealed.

TRACEABILITY CERTIFICATE NUMBERS:

| Kit | NIST | Date | Date Due |
|-------------------|----------------|-----------|-----------|
| Description | | | |
| GLSK1 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 |
| 1000 lb TRUCK 109 | | | |
| GLSK2 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 |
| 1000 lb TRUCK 109 | | | |
| GLSK3 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 |
| 1000 lb TRUCK 109 | | | |
| GLSK8 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 |
| 1000 lb TRUCK 109 | | | |
| GLSK5 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 |
| 1000 lb TRUCK 109 | | | |
| GLSK6 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 |
| 1000 lb TRUCK 109 | | | |

Technician(s): ED GORHAM; JOE BIELARZ;



Signature:

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.



GREAT LAKES SCALE COMPANY
 35380 UNION LAKE RD.
 HARRISON TOWNSHIP, MI 48045
 Phone: (586) 776-0517

Certificate of Calibration

Customer: SUPERIOR MATERIALS 102
 SUP1112 44922 GRAND RIVER AVE

Certificate ID: 105134 AGG221031034041

Test Date: 10/31/2022

NOVI, MI 48375

ISO Number: MS-FM-CEM-001

(*)Make: ALKON Model : COMMAND SN#: 105134 AGG Capacity: 40000 lb Graduation: 20 lb

| CALIBRATION DATE | DUE DATE | TEST INTERVAL | SCALE ID | SCALE CLASS |
|---------------------------|------------|----------------------|------------|--------------|
| 10/31/2022 | 05/02/2023 | Semi-Annually | 105134 AGG | III L |
| SCALE LOCATION | | EQUIPMENT CONDITIONS | | |
| | | Working | Clean | |
| SELECT NUMBER OF PM DAYS: | CAPACITY | 40000 UOM | lb | INCREMENT 20 |

AS FOUND TEST USING TEST WEIGHTS

AS LEFT TEST USING TEST WEIGHTS

| AS FOUND TEST USING TEST WEIGHTS | | | | | | AS LEFT TEST USING TEST WEIGHTS | | | | | |
|----------------------------------|---------|------|-------|---|----|---------------------------------|---------|------|-------|---|----|
| Weight Applied | Reading | | Error | | | Weight Applied | Reading | | Error | | |
| 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb |
| 1000 | lb | 1000 | lb | 0 | lb | 1000 | lb | 1000 | lb | 0 | lb |
| 2000 | lb | 2000 | lb | 0 | lb | 2000 | lb | 2000 | lb | 0 | lb |
| 3000 | lb | 3000 | lb | 0 | lb | 3000 | lb | 3000 | lb | 0 | lb |
| 4000 | lb | 4000 | lb | 0 | lb | 4000 | lb | 4000 | lb | 0 | lb |
| 5000 | lb | 5000 | lb | 0 | lb | 5000 | lb | 5000 | lb | 0 | lb |
| 6000 | lb | 6000 | lb | 0 | lb | 6000 | lb | 6000 | lb | 0 | lb |
| 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb | 0 | lb |
| | lb | | lb | | lb | | lb | | lb | | lb |
| | lb | | lb | | lb | | lb | | lb | | lb |

AS LEFT BUILD TEST

| Test Weight Applied | Material Weight Applied | Reading | Error |
|---------------------|-------------------------|---------|-------|
| 2000 | 6000 | 8000 | 0 |
| 4000 | 6000 | 10000 | 0 |
| 6000 | 6000 | 12000 | 0 |
| 2000 | 12000 | 14000 | 0 |
| 4000 | 12000 | 16000 | 0 |
| 6000 | 12000 | 18000 | 0 |
| 2000 | 18000 | 20000 | 0 |
| 4000 | 18000 | 22000 | 0 |
| 6000 | 18000 | 24000 | 0 |
| 2000 | 24000 | 26000 | 0 |
| 4000 | 24000 | 28000 | 0 |
| 6000 | 24000 | 30000 | 0 |
| 2000 | 30000 | 32000 | 0 |
| 4000 | 30000 | 34000 | 0 |
| 6000 | 30000 | 36000 | 0 |
| | | | |
| | | | |
| | | | |
| | | | |

OVERALL TEST RESULTS PASS

Customer: SUPERIOR MATERIALS 102
 SUP1112 44922 GRAND RIVER AVE
 NOVI, MI 48375

Certificate ID: 105134 AGG221031034041
Test Date: 10/31/2022
ISO Number: MS-FM-CEM-001

TEST INFORMATION

| | |
|---|----------------------|
| TEST WEIGHT CLASSIFICATION | EXPANDED UNCERTAINTY |
| F | 35 |
| ENVIRONMENTAL CONDITIONS | TEMPERATURE |
| Acceptable | 65 |
| WAS THE SCALE WITHIN CUSTOMERS REQUIRED ACCURACY? | |
| Yes | |
| TEST LOCATION | OVERALL RESULT |
| Onsite | Pass w/o adjustment |

Comments:

| TRACEABILITY CERTIFICATE NUMBERS: | | | | |
|-----------------------------------|----------------|-----------|-----------|--|
| Kit | NIST | Date | Date Due | |
| Description | | | | |
| GLSK1 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 | |
| 1000 lb TRUCK 109 | | | | |
| GLSK2 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 | |
| 1000 lb TRUCK 109 | | | | |
| GLSK3 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 | |
| 1000 lb TRUCK 109 | | | | |
| GLSK8 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 | |
| 1000 lb TRUCK 109 | | | | |
| GLSK5 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 | |
| 1000 lb TRUCK 109 | | | | |
| GLSK6 | MI-06-21-15342 | 6/23/2021 | 6/23/2023 | |
| 1000 lb TRUCK 109 | | | | |

Technician(s): ED GORHAM;JOE BIELARZ;

Signature: JOSEPH BIELARZ
 Digitally signed by JOSEPH BIELARZ

Devices were calibrated with the certified test weights. Adjustments made to restore and/or maintain the accuracy of the device conform to the tolerances established by NIST or Manufacturers Specifications. Best measurement of uncertainty calculated using a coverage factor of K=2. This provides confidence level of 95%.

WORK ORDER

35380 UNION LAKE RD
 HARRISON TOWNSHIP, MI 48045
 Phone: (586)776-0517
 Fax: (586)776-3169
 Fed Tax ID: 38-3206225

Work Order# 0033522-1
Request Date 10/28/2022 3:19:00 PM
Schedule Date 10/31/2022 1:30:00 PM

Bill To SUP0896
 SUP0896
 SUPERIOR MATERIALS HOLDINGS LLC
 PO BOX 2900
 FARMINGTON HILLS, MI, 48336
 (248) 788-8000

Ship To SUP1112
 SUP1112
 SUPERIOR MATERIALS 102
 44922 GRAND RIVER AVE
 NOVI, MI, 48375
 (248) 788-8000

Customer P.O
Requester DAN THOMAS
Phone (248) 788-8048
Email dehthomas@superiormaterials.net

CONTRACT TYPE: No Contract

DESCRIPTION:

| TASK DESCRIPTION | SERVICE TYPE: CAL |
|------------------------------|-------------------|
| SCALE CHECK WITH WANE COUNTY | |

Service Date 10/31/2022

2 hours minimum portal to portal

WORK PERFORMED
 Inspected tested calibrated and sealed 3 hopper scales. Certificates to follow.
 CALL COMPLETE

TECHNICIAN(S)
 ED GORHAM, JOE BIELARZ

| EQUIPMENT SERVICED | ASSET/UNIT # | SERIAL # | MODEL | LOCATION |
|--------------------|---------------|---------------|------------------------------------|----------|
| 40,000 x 20 lb | 105134 AGG | 105134 AGG | ALKON SCALE/INDICATOR / COMMAND | |
| 10,000 5 lb | 105134 CEMENT | 105134 CEMENT | ALKON SCALE/INDICATOR / COMMAND | |
| 3,000 x 5 lb | 105134 WATER | 105134 WATER | ALKON SCALE/INDICATOR / COMMAND | |

PARTS LIST

| |
|--|
| |
|--|

Customer Signature



Zelyez