

Aggregate Optimization Chart

Production Gradation Report

PLANT #: P-102

Sample Date: 9/30/24

Concrete Grade: DM, 4500HP

Contractor: _____

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	58-003	Stoneco	1450	8.64	2.69	49.2
26A	58-003	Stoneco	350	2.09	2.69	11.9
2NS	63-114	Highland	1150	6.95	2.65	39.0
Total Wt			2950	17.68		100.0

<----- Verify this number is 100%



Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336

Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	99.6	100.0	100.0	99.8	0.2	0.2
3/4"	83.4	100.0	100.0	91.8	8.0	8.2
1/2"	43.5	99.0	100.0	72.1	19.7	27.9
3/8"	22.3	86.5	100.0	60.2	11.9	39.8
#4	3.4	5.1	99.1	40.9	19.3	59.1
#8	1.5	2.3	82.6	33.2	7.7	66.8
#16	1.5	2.0	63.8	25.8	7.4	74.2
#30	1.4	1.8	44.8	18.4	7.5	81.6
#50	1.3	1.6	22.0	9.4	9.0	90.6
#100	1.3	1.6	4.6	2.6	6.8	97.4
LBW	1.0	1.5	0.7	0.9	1.7	99.1

*Maximum % Retained must be above the 3/8" sieve.

*Any two adjacent sieves must equal 10% except max.,

nom. max., #100 and #200 sieves.

*% Retained must be at least 4% for each sieve except max.,

nom. max., #100 and #200 sieves.

*% Retained must be at least 4% for the 3/4" sieve when

a 1.5" max. size (nom. Max. 1.0") aggregate is used.

Production Gradation Batch Plant Gradations Aggregate Supplier Gradations


Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	60	Workability Factor:	33	35.7
---------------------------	-----------	----------------------------	-----------	-------------

Coarseness Factor:	61
---------------------------	-----------

Workability Factor:	36
----------------------------	-----------

Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	99.3	0.7	0.7
3/4"	89.2	10.1	10.8
1/2"	70.7	18.5	29.3
3/8"	60.7	10.0	39.3
#4	44.4	16.3	55.6
#8	35.9	8.5	64.1
#16	27.3	8.6	72.7
#30	19.1	8.2	80.9
#50	7.4	11.7	92.6
#100	1.9	5.6	98.1
LBW	0.7	1.2	99.3



PREPARED BY:
 SM, LLC Technical Service

Approved By:

Aggregate Optimization Chart

Production Gradation Report

PLANT #: P-103

Sample Date: 9/30/24

Concrete Grade: DM, 4500HP

Contractor: _____

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	58-003	Stoneco	1450	8.64	2.69	49.2
26A	58-003	Stoneco	350	2.09	2.69	11.9
2NS	63-114	Highland	1150	6.95	2.65	39.0
Total Wt			2950	17.68		100.0

<----- Verify this number is 100%



Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336


Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	99.6	100.0	100.0	99.8	0.2	0.2
3/4"	83.4	100.0	100.0	91.8	8.0	8.2
1/2"	43.5	99.0	100.0	72.1	19.7	27.9
3/8"	22.3	86.5	100.0	60.2	11.9	39.8
#4	3.4	5.1	99.1	40.9	19.3	59.1
#8	1.5	2.3	82.6	33.2	7.7	66.8
#16	1.5	2.0	63.8	25.8	7.4	74.2
#30	1.4	1.8	44.8	18.4	7.5	81.6
#50	1.3	1.6	22.0	9.4	9.0	90.6
#100	1.3	1.6	4.6	2.6	6.8	97.4
LBW	1.0	1.5	0.7	0.9	1.7	99.1

*Maximum % Retained must be above the 3/8" sieve.
 *Any two adjacent sieves must equal 10% except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for each sieve except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for the 3/4" sieve when a 1.5" max. size (nom. Max. 1.0") aggregate is used.

Production Gradation Batch Plant Gradations Aggregate Supplier Gradations Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	60	Workability Factor:	33	35.7
---------------------------	-----------	----------------------------	-----------	-------------

Coarseness Factor:	61
Workability Factor:	36



Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	99.3	0.7	0.7
3/4"	89.2	10.1	10.8
1/2"	70.7	18.5	29.3
3/8"	60.7	10.0	39.3
#4	44.4	16.3	55.6
#8	35.9	8.5	64.1
#16	27.3	8.6	72.7
#30	19.1	8.2	80.9
#50	7.4	11.7	92.6
#100	1.9	5.6	98.1
LBW	0.7	1.2	99.3

PREPARED BY:
 SM, LLC Technical Service

Approved BY:

Aggregate Optimization Chart

PLANT #: 12

Sample Date: 9/30/24

Concrete Grade: DM, 4500HP

Contractor: _____

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	71-47	Presque Isle	1350	8.26	2.62	46.5
26A	71-47	Presque Isle	405	2.48	2.62	13.9
2NS	63-115	Ray Rd	1150	6.95	2.65	39.6
Total Wt			2905	17.69		100.0

<----- Verify this number is 100%




Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336

Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	96.6	100.0	100.0	98.4	1.6	1.6
3/4"	72.9	100.0	100.0	87.4	11.0	12.6
1/2"	32.2	95.4	100.0	67.9	19.6	32.1
3/8"	14.9	85.3	100.0	58.4	9.4	41.6
#4	3.2	21.3	96.1	42.5	15.9	57.5
#8	2.3	5.6	80.3	33.6	8.9	66.4
#16	2.0	2.6	65.0	27.0	6.6	73.0
#30	1.9	1.9	49.2	20.6	6.4	79.4
#50	1.8	1.8	25.4	11.1	9.5	88.9
#100	1.8	1.6	6.4	3.6	7.5	96.4
LBW	1.6	1.4	0.8	1.3	2.3	98.7

*Maximum % Retained must be above the 3/8" sieve.
 *Any two adjacent sieves must equal 10% except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for each sieve except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for the 3/4" sieve when a 1.5" max. size (nom. Max. 1.0") aggregate is used.

Production Gradation Batch Plant Gradations Aggregate Supplier Gradations Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	63	Workability Factor:	34	Adjusted WF	36.1	Coarseness Factor:	63
---------------------------	-----------	----------------------------	-----------	--------------------	-------------	---------------------------	-----------



Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	99.3	0.7	0.7
3/4"	89.0	10.3	11.0
1/2"	70.3	18.7	29.7
3/8"	59.9	10.4	40.1
#4	41.9	18.0	58.1
#8	35.9	6.0	64.1
#16	27.8	8.2	72.2
#30	18.9	8.8	81.1
#50	6.3	12.6	93.7
#100	1.7	4.6	98.3
LBW	1.0	0.7	99.0

PREPARED BY:
 SM, LLC Technical Service

Approved By:

Aggregate Optimization Chart

PLANT #: p11

Contractor: _____

Sample Date: 9/30/24

Concrete Grade: DM, 450HP

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	71-47	Presque Isle	1355	8.29	2.62	46.6
26A	71-47	Presque Isle	400	2.45	2.62	13.8
2NS	63-115	Ray Rd	1150	6.95	2.65	39.6
Total Wt			2905	17.69		100.0

<----- Verify this number is 100%



Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336


Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	96.6	100.0	100.0	98.4	1.6	1.6
3/4"	72.9	100.0	100.0	87.4	11.1	12.6
1/2"	32.2	95.4	100.0	67.7	19.6	32.3
3/8"	14.9	85.3	100.0	58.3	9.5	41.7
#4	3.2	21.3	96.1	42.5	15.8	57.5
#8	2.3	5.6	80.3	33.6	8.8	66.4
#16	2.0	2.6	65.0	27.0	6.6	73.0
#30	1.9	1.9	49.2	20.6	6.4	79.4
#50	1.8	1.8	25.4	11.1	9.5	88.9
#100	1.8	1.6	6.4	3.6	7.5	96.4
LBW	1.6	1.4	0.8	1.3	2.3	98.7

*Maximum % Retained must be above the 3/8" sieve.
 *Any two adjacent sieves must equal 10% except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for each sieve except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for the 3/4" sieve when a 1.5" max. size (nom. Max. 1.0") aggregate is used.

Production Gradation Batch Plant Gradations Aggregate Supplier Gradations

Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	63	Workability Factor:	34	Adjusted WF	36.1	Coarseness Factor:	62
--------------------	-----------	---------------------	-----------	-------------	-------------	--------------------	-----------



Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	100.0	0.0	0.0
3/4"	95.0	5.0	5.0
1/2"	72.3	22.8	27.7
3/8"	60.4	11.8	39.6
#4	42.6	17.8	57.4
#8	36.0	6.6	64.0
#16	29.5	6.5	70.5
#30	20.3	9.2	79.7
#50	9.5	10.8	90.5
#100	3.4	6.1	96.6
LBW	1.3	2.1	98.7

PREPARED BY:
 SM, LLC Technical Service

Approved By:

Aggregate Optimization Chart

Production Gradation Report

PLANT #: **P-35**

Sample Date: 9/30/24

Concrete Grade: DM, 4500HP

Contractor: _____

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	58-003	Stoneco	1475	8.79	2.69	50.0
26A	58-003	Stoneco	325	1.94	2.69	11.0
2NS	81-019	Pleasant Lake	1150	6.95	2.65	39.0
Total Wt			2950	17.68		100.0

<----- Verify this number is 100%



Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336

Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	99.6	100.0	100.0	99.8	0.2	0.2
3/4"	83.4	100.0	100.0	91.7	8.1	8.3
1/2"	43.5	99.0	100.0	71.6	20.1	28.4
3/8"	22.3	86.5	100.0	59.7	12.0	40.3
#4	3.4	5.1	97.5	40.3	19.4	59.7
#8	1.5	2.3	83.8	33.7	6.6	66.3
#16	1.5	2.0	64.9	26.3	7.4	73.7
#30	1.4	1.8	44.5	18.2	8.0	81.8
#50	1.3	1.6	21.0	9.0	9.2	91.0
#100	1.3	1.6	4.3	2.5	6.5	97.5
LBW	1.0	1.5	0.6	0.9	1.6	99.1


*Maximum % Retained must be above the 3/8" sieve.
 *Any two adjacent sieves must equal 10% except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for each sieve except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for the 3/4" sieve when a 1.5" max. size (nom. Max. 1.0") aggregate is used.

Production Gradation Batch Plant Gradations Aggregate Supplier Gradations Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	61	Workability Factor:	34	36.2
---------------------------	-----------	----------------------------	-----------	-------------

Coarseness Factor:	61
---------------------------	-----------

Workability Factor:	36
----------------------------	-----------



Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	99.3	0.7	0.7
3/4"	89.1	10.2	10.9
1/2"	70.5	18.6	29.5
3/8"	60.5	10.0	39.5
#4	44.1	16.4	55.9
#8	35.6	8.5	64.4
#16	27.7	7.9	72.3
#30	20.6	7.1	79.4
#50	8.7	11.8	91.3
#100	1.6	7.1	98.4
LBW	1.1	0.6	98.9

PREPARED BY:
 SM, LLC Technical Service

Approved By:

Aggregate Optimization Chart

PLANT #: **P-38**

Sample Date: 9/30/24

Concrete Grade: DM, 4500HP

Contractor: _____

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	58-003	Stoneco	1475	8.79	2.69	50.0
26A	58-003	Stoneco	325	1.94	2.69	11.0
2NS	81-019	Pleasant Lake	1150	6.95	2.65	39.0
Total Wt			2950	17.68		100.0

<----- Verify this number is 100%



Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336

Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	99.6	100.0	100.0	99.8	0.2	0.2
3/4"	83.4	100.0	100.0	91.7	8.1	8.3
1/2"	43.5	99.0	100.0	71.6	20.1	28.4
3/8"	22.3	86.5	100.0	59.7	12.0	40.3
#4	3.4	5.1	97.5	40.3	19.4	59.7
#8	1.5	2.3	83.8	33.7	6.6	66.3
#16	1.5	2.0	64.9	26.3	7.4	73.7
#30	1.4	1.8	44.5	18.2	8.0	81.8
#50	1.3	1.6	21.0	9.0	9.2	91.0
#100	1.3	1.6	4.3	2.5	6.5	97.5
LBW	1.0	1.5	0.6	0.9	1.6	99.1

*Maximum % Retained must be above the 3/8" sieve.
 *Any two adjacent sieves must equal 10% except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for each sieve except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for the 3/4" sieve when a 1.5" max. size (nom. Max. 1.0") aggregate is used.


Production Gradation Batch Plant Gradations Aggregate Supplier Gradations

Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	61	Workability Factor:	34	36.2
---------------------------	-----------	----------------------------	-----------	-------------

Coarseness Factor:	61
---------------------------	-----------

Workability Factor:	36
----------------------------	-----------



Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	99.3	0.7	0.7
3/4"	89.1	10.2	10.9
1/2"	70.5	18.6	29.5
3/8"	60.5	10.0	39.5
#4	44.1	16.4	55.9
#8	35.6	8.5	64.4
#16	27.7	7.9	72.3
#30	20.6	7.1	79.4
#50	8.7	11.8	91.3
#100	1.6	7.1	98.4
LBW	1.1	0.6	98.9

PREPARED BY:
 SM, LLC Technical Service

Approved By:

Aggregate Optimization Chart

Production Gradation Report

PLANT #: **P-02**

Sample Date: 9/30/24

Concrete Grade: DM, 4500HP

Contractor: _____

Dates Test Represents: 10/1/2024 through 10/7/2024

MDOT No.: _____

Agg. Class	Pit #	Source	Weight (SSD)	ft ³	Specific Gravity	% Contribution
6AA	71-47	Presque Isle	1350	8.26	2.62	46.5
26A	71-47	Presque Isle	405	2.48	2.62	13.9
2NS	63-115	Ray Rd	1150	6.95	2.65	39.6
Total Wt			2905	17.69		100.0

<----- Verify this number is 100%



Superior Materials, LLC
 30701 W. 10 Mile Rd.
 Suite 500
 Farmington Hills, MI 48336

Sieve	6AA	26A	2NS	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	100.0	100.0	100.0	0.0	0.0
1.5"	100.0	100.0	100.0	100.0	0.0	0.0
1"	96.6	100.0	100.0	98.4	1.6	1.6
3/4"	72.9	100.0	100.0	87.4	11.0	12.6
1/2"	32.2	95.4	100.0	67.9	19.6	32.1
3/8"	14.9	85.3	100.0	58.4	9.4	41.6
#4	3.2	21.3	96.1	42.5	15.9	57.5
#8	2.3	5.6	80.3	33.6	8.9	66.4
#16	2.0	2.6	65.0	27.0	6.6	73.0
#30	1.9	1.9	49.2	20.6	6.4	79.4
#50	1.8	1.8	25.4	11.1	9.5	88.9
#100	1.8	1.6	6.4	3.6	7.5	96.4
LBW	1.6	1.4	0.8	1.3	2.3	98.7


*Maximum % Retained must be above the 3/8" sieve.
 *Any two adjacent sieves must equal 10% except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for each sieve except max., nom. max., #100 and #200 sieves.
 *% Retained must be at least 4% for the 3/4" sieve when a 1.5" max. size (nom. Max. 1.0") aggregate is used.

Production Gradation Batch Plant Gradations Aggregate Supplier Gradations Adjusted WF Initial Production Sample (IPS)

Coarseness Factor:	63	Workability Factor:	34	36.1
---------------------------	-----------	----------------------------	-----------	-------------

Coarseness Factor:	63
Workability Factor:	35

Sieve	Cumulative % Passing	% Retained	Cumulative % Retained
2"	100.0	0.0	0.0
1.5"	100.0	0.0	0.0
1"	100.0	0.0	0.0
3/4"	95.1	4.9	4.9
1/2"	74.6	20.5	25.4
3/8"	59.3	15.3	40.7
#4	42.1	17.2	57.9
#8	35.1	7.1	64.9
#16	29.2	5.9	70.8
#30	21.9	7.3	78.1
#50	9.6	12.4	90.4
#100	2.4	7.2	97.6
LBW	0.9	1.5	99.1



PREPARED BY:
 SM, LLC Technical Service

Approved By: